

OCD-M77-169
12 MAY 1977

MEMORANDUM FOR: Chief, Real Estate and Construction Division, OL

STATINTL

FROM :

OC-0

SUBJECT : Impact of Project SAFE on Telephone Facilities

STATINTL

REFERENCE : Memorandum from C/RE&CD/OL [REDACTED]
dated 24 April 1977, same subject

STATINTL

1. A meeting was held on 9 May 1977 with Chesapeake and Potomac Telephone Company personnel, [REDACTED] OC/[REDACTED] TFB and Mr. [REDACTED] of your staff to discuss referenced memorandum. STATINTL

STATINTL

2. [REDACTED] pointed out that a firm decision had not been made as to whether the Point Area will be located in the north or the south end of the Computer Center.

3. If the Point Area is located on the south end of the Computer Center, the GE50, GE66 and GE78 satellite closets may be removed. The Point Area is bisected by an expansion joint and as a result, the telephones located south of the expansion joint will be served from the GE0436 satellite closet via the underfloor duct system. For each telephone located north of the expansion joint and in the Computer Center a one-inch conduit will be required from the GE0436 closet to the telephone location.

STATINTL

4. Should the Point Area be located on the north end of the Computer Center, the GE0436, GE50 and GE66 satellite closets may be removed and two three-inch conduits, with one 90° bend, will be required between the GE63 main closet and the GE78 satellite closet. [REDACTED] advised that if this area is selected a monolithic pour will be required. Consequently, it will be necessary to install one-inch conduits from the GE78 closet to each telephone located in both the Point Area and the Computer Center.

5. In room GE50, adjacent to the satellite closet, there is a C&P manhole which should remain accessible to C&P personnel.

OL 7 2158

~~Administrative - Internal Use Only~~

Approved For Release 2000/09/14 : CIA-RDP86-01019R000200050084-7

SUBJECT: Impact of Project SAFE on Telephone Facilities

6. C&P Cable Department personnel will require a two-month lead time to accomplish their work.

7. It is suggested that, prior to installing any conduit for black line telephones in the Computer Center, approval be obtained from the Information Systems Security Group, OS.

8. Telephone service for UPS and ADSTAR will be served from the GE0422 satellite closet via the underfloor duct system.

STATINTL 9. If any additional information is required please contact [REDACTED] on extension 5656.

[REDACTED]
STATINTL

Approved For Release 2000/09/14 : CIA-RDP86-01019R000200050084-7

~~Administrative - Internal Use Only~~